



# CAIT

Center for Advanced Infrastructure & Transportation  
Rutgers, The State University of New Jersey

## QUARTERLY PROGRESS REPORT

Project Title:	Development and Evaluation of Geotechnical Design Parameters Using the Seismic Piezocone		
RFP NUMBER:	NJDOT RESEARCH PROJECT MANAGER: Mr. Robert Baker		
TASK ORDER NUMBER/Study Number: 88-04 / 4-23932	PRINCIPAL INVESTIGATOR: Dr. Ali Maher		
Period Starting: 6/1/2000 - 5/31/2001 (Start-End Date of Study)	Period Ending: 3/31/2001		

Task	% of Total	% of Task this quarter	% of Task to date	% of Total Complete
Literature Search	10%	100%	100%	10%
1. Field Testing	40%	15%	85%	34%
2. Laboratory Testing	20%	10%	75%	15%
3. Calibration	10%	20%	30%	3%
4. Reporting	20%	0%	0%	0%
Final Report				
<b>TOTAL</b>	<b>100%</b>			<b>62%</b>

1. Progress this quarter by task:
  - A. Continued field investigation by comparing seismic CPT results with conventional seismic crosshole testing.
2. Proposed activities for next quarter by task:
  - A. Continue seismic testing and initiate develop of correlations based on results
3. List of deliverables provided in this quarter by task (product date)  
N.A.
4. Progress on Implementation and Training Activities  
N.A.
5. Problems/Proposed Solutions
  - A. Would like to look at extending the project for another year and purchase another in-situ testing device called the dilatometer. This device would be tested at identical locations as the CPT and cross-correlations would then be developed. The dilatometer is an excellent testing device that provides soil characterization data not unlike the CPT, and for some soil parameters, even better.
  - B. The project would extend for one more year with a final report encompassing the use of the two most popular in-situ testing devices currently used in engineering practice. The budget would be identical to the current CPT project budget, except the equipment cost would increase.

Department of Civil and Environmental Engineering  
 623 Bowser Rd. Piscataway NJ 08854-8014  
 Tel : 732-445-0579 Fax: 732-445-0577



# CAIT

Center for Advanced Infrastructure & Transportation  
Rutgers, The State University of New Jersey

---

## 6. Budget Summary\*

Total Project Budget(# of years)	1 Year	\$30,000.00
Total Project Expenditure to date		\$19,982
% of Total Project Budget Expended		66%
Task Order Number/Study Number:		88-04 / 4-23932
Current Task Order Budget (# of years)	Year 1	\$30,000.00
Actual Expenditure to date against current task order		\$19,982
% of current task order budget expended		66%

\* These are approximate expended amounts for the project; these estimates are for reference only and should not be used for official accounting purposes. For a more accurate project accounting please review the quarterly invoice for this project.

---

Department of Civil and Environmental Engineering  
623 Bowser Rd. Piscataway NJ 08854-8014  
Tel : 732-445-0579 Fax: 732-445-0577