



CAIT

Center for Advanced Infrastructure & Transportation
Rutgers, The State University of New Jersey

QUARTERLY PROGRESS REPORT

Project Title:	A Work Plan for the Development of Rapid Hardening Concrete		
RFP NUMBER: N/A	NJDOT RESEARCH PROJECT MANAGER: Tony Chmiel		
TASK ORDER NUMBER/Study Number: 66 / 4-23788	PRINCIPAL INVESTIGATOR: P. Balaguru		
Period Starting: 4/22/1999 (Start Date of Study)	Period Ending: 6/30/2000		

Task	% of Total	% of Task this quarter	% of Task to date	% of Total Complete
Literature Search	0%	0%	0%	0%
1. Laboratory Investigation	50%	0%	95%	47.5%
2. Demonstration Projects	15%	45%	50%	7.5%
3. Preparation of Model Specification	25%	40%	50%	12.5%
Final Report	10%	30%	3%	3%
TOTAL	100%			70.5%

1. Progress this quarter by task:

- A. Large size slabs were cast and monitored.
- B. One patch was placed on River Rd. over I287.

2. Proposed activities for next quarter by task

- A. Three more slabs will be cast.
- B. Preparation of final report.

3. List of deliverables provided in this quarter by task (product date)

N/A

4. Progress on Implementation and Training Activities

N/A

5. Problems/Proposed Solutions

- A. Due to delay in field demonstration, an extension with no cost was requested.

6. Budget Summary

Total Project Budget(# of years)	\$57,603.00
Total Project Expenditure to date	
% of Total Project Budget Expended	%
Task Order Number/Study Number:	66 / 4-23788
Current Task Order Budget (# of years)	
Actual Expenditure to date against current task order	
% of current task order budget expended	%

DEPARTMENT OF CIVIL AND ENVIRONMENTAL ENGINEERING
623 BOWSER RD. PISCATAWAY NJ 08854-8014
TEL: 732-445-0579 FAX: 732-445-0577